BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Construction of RO Plant in chowdeshwari ward no -02 of yelahanka Sub division.**
2	Sanctioned Estimate No. And Date	BBMP/CE/yltzone/P-R/229/19-20 dt-2-3-2019 BBMP/EE/yld/AS/110/2019-20 dt-18-3-2019
3	Name of the Contractor	**Sri Chethan P**
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	5/3/2020
6	Date of Completion:	9-9-2020
7	Measurment Recorded	9-9-2020
	M.B No	4952
	Page No	495101 to 495122
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	RAJANI KANTHA MALLI
	2) Asst. Engineer	CHANDRAKANTHA RAJU-P-A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE